

FKNMS – Water Quality Steering Committee

September 23, 2020

STATUS OF WASTEWATER CONNECTIONS

Wastewater Connections Progress

	Potential EDUs	Connected EDUs	% Connected
Big Coppitt Regional	1,743	1,597	92%
Bay Point	439	425	97%
Cudjoe Regional	9,335	6,920	74%
Marathon	11,300	11,200	99%
Duck Key Regional	1,488	1,451	98%
Key Largo WTD	15,399	15,319	99%
Islamorada*	4,215	4,163	**98.8%

* Parcels not EDUs

** 99% if counting those in process

Additional Updates from FKAA

Cross Key Wastewater Update

Work progresses on the Cross Key Wastewater System. Construction is expected to begin in October 2020. Under the current schedule notices to connect are anticipated to be mailed in December 2021.

Big Coppitt Wastewater Treatment Plant Expansion

The Big Coppitt Wastewater Treatment Plant is being expanded to include Navy requirements and potential future development in the service area. Preliminary design has just begun and sizing and scheduling will be refined in the near future.